American Legion Sanford

2544 Park Ave
Sanford, FL 32771

[redacted]

Philco Construction & Development, LLC
114 N Park Ave. Sanford, Fl 32771
407-647-7445

Mon, 3/31/2025

1

TASK	START	END	DAYS	NOTES
Demo-Walls, ceiling, floor	3/31/25	4/4/25	5	
Layout walls	4/7/25	4/7/25	1	
Layout plumbing	4/7/25	4/7/25	1	
Cut concrete for plumbing	4/8/25	4/8/25	1	
Frame walls	4/9/25	4/14/25	3	
Plumbing underground-walls	4/15/25	4/17/25	3	
Electric underground-walls	4/15/25	4/17/25	3	
Plumbing/Electric underground inspections	4/21/25	4/21/25	1	
Grease trap inspection/install	4/22/25	4/25/25	4	
Cut (2) new doors in block	4/28/25	4/28/25	1	
Prep block wall for inspection (doors)	4/29/25	4/29/25	1	
Pour trenches and doors	4/30/25	4/30/25	1	
Install hood	5/1/25	5/1/25	1	
Install curb/make up air	5/1/25	5/1/25	1	
Hang drywall	5/5/25	5/7/25	3	

[redacted] 1

TASK	START	END	DAYS	NOTES
Finish drywall/FRP	5/8/25	5/14/25	4	
Paint interior	5/15/25	5/19/25	3	
Install Acoustical Ceiling	5/20/25	5/21/25	2	
Stainless steel-hood	5/22/25	5/22/25	1	
Install flooring	5/23/25	5/29/25	5	
Kitchen and bar equipment	5/30/25	5/30/25	1	
Bar top	6/2/25	6/2/25	1	
Plumbing and electrical trim out	6/3/25	6/5/25	3	
Install Gas	6/6/25	6/6/25	1	
Test and Balance	6/9/25	6/9/25	1	
Hood inspection	6/9/25	6/9/25	1	
Gas inspection	6/9/25	6/9/25	1	
Final Plumbing inspection	6/10/25	6/10/25	1	
Final Electrical inspection	6/10/25	6/10/25	1	
Final Mechanical inspection	6/11/25	6/11/25	1	
Final Fire Inspection	6/12/25	6/12/25	1	
Final Building Inspection	6/16/25	6/16/25	1	
Certificate of Occupancy				**DETERMINED BY CITY OF SANFORD**